

Swift Current Long Term Care Center Project

Appendix 2B User Consultation and Design Review



Submittal ID	Status	Submittal Description	Drawing	Narrative	Due to Authority	Comments Due to Project Co
A) DRAWINGS						15 business days
Schematic Design						
		Draft SD - Civil/ Landscape	x	x	06-Aug-14	27-Aug-14
		Draft SD - Architectural	x	x	06-Aug-14	27-Aug-14
		Draft SD - Electrical	x	x	06-Aug-14	27-Aug-14
		Draft SD - Mechanical	x	x	06-Aug-14	27-Aug-14
		Draft SD - Structural	x	x	06-Aug-14	27-Aug-14
		Final SD - Civil/ Landscape	x	x	05-Sep-14	26-Sep-14
		Final SD - Architectural	x	x	05-Sep-14	26-Sep-14
		Final SD - Electrical	x	x	05-Sep-14	26-Sep-14
		Final SD - Mechanical	x	x	24-Sep-14	14-Oct-14
		Final SD - Structural *	x	x	24-Sep-14	14-Oct-14
Design Development						
		Draft DD - Civil/ Landscape	x	x	10-Oct-14	31-Oct-14
		Draft DD - Architectural	x	x	10-Oct-14	31-Oct-14
		Draft DD - Electrical	x	x	10-Oct-14	31-Oct-14
		Draft DD - Mechanical	x	x	28-Oct-14	18-Nov-14
		Draft DD - Structural *	x	x	28-Oct-14	18-Nov-14
		Final DD - Civil/ Landscape	x	x	14-Nov-14	05-Dec-14
		Final DD - Architectural	x	x	14-Nov-14	05-Dec-14
		Final DD - Electrical	x	x	14-Nov-14	05-Dec-14
		Final DD - Mechanical	x	x	02-Dec-14	23-Dec-14
		Final DD - Structural *	x	x	02-Dec-14	23-Dec-14
50% Construction Drawings						
		Draft 50% - Civil/ Landscape	x	x	19-Dec-14	14-Jan-15
		Draft 50% - Architectural	x	x	19-Dec-14	14-Jan-15
		Draft 50% - Electrical	x	x	19-Dec-14	14-Jan-15
		Draft 50% - Mechanical	x	x	09-Jan-15	30-Jan-15
		Draft 50% - Structural *	x	x	09-Jan-15	30-Jan-15
		Final 50% - Civil/ Landscape	x	x	28-Jan-15	18-Feb-15
		Final 50% - Architectural	x	x	28-Jan-15	18-Feb-15
		Final 50% - Electrical	x	x	28-Jan-15	18-Feb-15
		Final 50% - Mechanical	x	x	13-Feb-15	06-Mar-15
		Final 50% - Structural *	x	x	13-Feb-15	06-Mar-15
95% Construction Drawings						
		Draft 95% - Civil/ Landscape	x	x	04-Mar-15	25-Mar-15
		Draft 95% - Architectural	x	x	04-Mar-15	25-Mar-15
		Draft 95% - Electrical	x	x	04-Mar-15	25-Mar-15
		Draft 95% - Mechanical	x	x	20-Mar-15	10-Apr-15
		Draft 95% - Structural *	x	x	20-Mar-15	10-Apr-15
		Final 95% - Civil/ Landscape	x	x	08-Apr-15	29-Apr-15
		Final 95% - Architectural	x	x	08-Apr-15	29-Apr-15
		Final 95% - Electrical	x	x	08-Apr-15	29-Apr-15
		Final 95% - Mechanical	x	x	24-Apr-15	15-May-15
		Final 95% - Structural *	x	x	24-Apr-15	15-May-15
B) DOCUMENTATION						
		Contract Submittal Schedule		x	14-Aug-14	
		Draft Project Specific Safety Plan		x	29-Aug-14	19-Sep-14
		Draft Risk Mitigation Plan		x	11-Sep-14	02-Oct-14
		Draft Quality Assurance Plan		x	29-Aug-14	19-Sep-14
		Draft Facility Threat and Risk Assessment		x	18-Aug-14	08-Sep-14
		Draft Waste Management Plan		x	26-Sep-14	17-Oct-14
		Draft Change Report		x	29-Jan-16	22-Feb-16
		Pre-Construction Survey	x		Prior to start of any construction	
		As-Built Drawings	x		30-Apr-16	20-May-16
		Evidence of Project Co Compliance with the Workers Compensation Act		x	Prior to start of any construction	
		Facility Move-in Schedule		x	No later than 2-Nov-15	24-Nov-15
		Deficiencies List		x	Before 30-Apr-16	
		Advance Notice of Application for Service Commencement		x	1-Mar-16 to 31-Mar-16	22-Mar-16 to 21 -Apr-16
		Equipment Procurement Schedule		x	20-Oct-14	10-Nov-14
		Equipment List Cat 1 & 2		x	As early as practical	
		Plenary Health Draft Equipment List		x	23-Jan-15	16-Feb-15
		Draft Phasing Plan		x	10-Oct-14	03-Nov-14
		Draft Commissioning Plan		x	30-Apr-15	22-May-15
		Revised Commissioning Plan		x	No less than 40 days after Project Co received initial comments	
C) MOCK UPS						
		Taped Dimension Mock Ups	x		13-Aug-14	20-Aug-14
		3 Dimensional Renderings	x		08-Sep-14	29-Sep-14
		Partially Constructed Mock Ups	x		08-Sep-14	29-Sep-14
		Fully Constructed Mock Ups	x		07-Nov-14	28-Nov-14