

Swift Current Long Term Care Centre



CONSTRUCTION LEADERS

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	2015												2016											
								Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1		<b>Draft Equipment Procurement Schedule</b>	<b>467 days</b>	<b>Thu 7/17/14</b>	<b>Sat 4/30/16</b>																										
2		<b>Key Dates</b>	<b>467 days</b>	<b>Thu 7/17/14</b>	<b>Sat 4/30/16</b>																										
3		Selection Preferred Proponent	0 days	Thu 7/17/14	Thu 7/17/14																										
4		Financial Close	0 days	Wed 9/10/14	Wed 9/10/14																										
5		Mobilize to Site	0 days	Mon 9/15/14	Mon 9/15/14																										
6		Target Service Commencement Date	0 days	Sat 4/30/16	Sat 4/30/16																										
7		<b>Equipment Procurement</b>	<b>366 days</b>	<b>Mon 11/3/14</b>	<b>Mon 3/28/16</b>																										
8		Plenary Health Draft Equipment List	60 days	Mon 11/3/14	Fri 1/23/15																										
9		Equipment Validation Meetings	25 days	Mon 1/26/15	Fri 2/27/15																										
10		Equipment Tender	20 days	Wed 3/4/15	Tue 3/31/15																										
11		Cat 3 latest approval	0 days	Fri 2/27/15	Fri 2/27/15																										
12		Cat 4 latest approval	0 days	Fri 2/27/15	Fri 2/27/15																										
13		Category 3 Shop drawings	60 days	Mon 4/6/15	Fri 6/26/15																										
14		Category 4 Shop drawings	60 days	Mon 4/13/15	Fri 7/3/15																										
15		Authority Provided Cat 1 Data Sheets	1 day	Mon 11/24/14	Mon 11/24/14																										
16		Authority Provided Cat 2 Data Sheets	1 day	Mon 11/24/14	Mon 11/24/14																										
17		Authority Provided Cat 1 Del	1 day	Mon 3/28/16	Mon 3/28/16																										
18		Authority Provided Cat 2 Del	1 day	Mon 3/28/16	Mon 3/28/16																										

Project: Equipment Schedule (PA)  
Date: Wed 9/3/14

Task		External Tasks		Manual Task		Finish-only	
Split		External Milestone		Duration-only		Deadline	
Milestone		Inactive Task		Manual Summary Rollup		Progress	
Summary		Inactive Milestone		Manual Summary			
Project Summary		Inactive Summary		Start-only			